

Approx. Terminprogramm

[illegible]

Approx. Terminprogramm

Beginn Montag:

23.2.2026

Sonderkampagne K15, Deckenhohl			Approx. Terminprogramm																																		
			März / April '26							April '26					April '26					April '26					April '26												
			KW 14							KW 15					KW 16					KW 17					KW 18												
			Mo	Di	Mi	Do	Fr	Sa	So	Mo	Di	Mi	Do	Fr	Sa	So	Mo	Di	Mi	Do	Fr	Sa	So	Mo	Di	Mi	Do	Fr	Sa	So	Mo	Di	Mi	Do	Fr	Sa	So
			30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3
Nr.	Arbeit	Beginn	Ende	AT																																	
	Vorbereiten Bohrpodeste	26.03.2026	30.03.2026	3																																	
	Bohrung SB 6	30.03.2026	01.04.2026	2.5																																	
	Bohrung SB 6-2	01.04.2026	02.04.2026	1.5																																	
	Ostern	03.04.2026	06.04.2026																																		
	Bohrung SB 7	07.04.2026	10.04.2026	4																																	
	Bohrung SB 5	13.04.2026	16.04.2026	4																																	
	Bohrung SB 5-2	17.04.2026	22.04.2026	4																																	
	Bohrung SB 4	23.04.2026	28.04.2026	4																																	
	Aufräumarbeiten	29.04.2026	30.04.2026	2																																	